Ballyrogan Bridge replacement

November 2026

Latest news

Work on the Ballyrogan Bridge Replacement Project has continued to progress over recent months, with all piling works and demolition of the eastern side of the existing bridge now complete. Crossheads and T-beams have also been installed on the eastern side, allowing construction of the new bridge to advance.

Temporary cofferdams are currently in place on the western side of the bridge and the work area has been successfully dewatered (drained). The cofferdams are expected to be removed in late November.

Construction of the new bridge is continuing, with demolition of the western side underway. This will be followed by the erection of crossheads and T-beams on the western side.

The bridge deck is scheduled to be poured in early December, weather permitting.

Recent wet weather has caused minor damage to the temporary bridge approach roads. Road repairs have now been completed.

Work will be paused from mid-December 2026 while the contractor takes a well-deserved break. Work is expected to re-commence from mid-January 2027, with overall project completion expected in February 2027, weather permitting.

WaterNSW is working closely with customers and Carrathool Shire Council to ensure stakeholders and the local community are informed as the project progresses. We thank the community for their cooperation with changed traffic conditions while work is being completed.



Construction of new bridge in preparation for pouring of bridge deck in early December.

Frequently Asked Questions

When will the work be carried out?

Work commenced in late-March 2026 and may take place between 7:00 am to 6:00 pm Monday to Friday and 8:00 am to 1:00 pm Saturday. There will be no work on Sundays, public holidays, or nightworks.

Will the work have environmental impacts?

WaterNSW is committed to carefully managing environmental impacts of the work. All potential impacts of the work will be considered as part of the environmental assessment and ways to reduce or mitigate impacts to the environment or cultural heritage sites will be implemented where relevant. The project is required to consider all relevant legislative Acts, including Environmental, Planning and Heritage, before work is approved.

Will there be impacts to water delivery?

To enable bridge demolition, temporary sheet piles (coffer dams) will be placed in the channel at each end of the bridge. These will be installed one at a time to minimise disruptions to the water flow in the channel. At most, water flow will be reduced by about 35% for 2-3 weeks while each coffer dam is in place (4-6 weeks total).

Contact us

If you have any questions or would like further about the project, please email WaterNSW at engagement@waternsw.com.au or visit waternsw.com.au/projects/bally-rogan-bridge-replacement.

How can the community stay informed?

WaterNSW will continue to work closely with key stakeholders including the local community, nearby properties, water customers, First Nations communities and other government agencies as the project progresses.

To subscribe to our project updates, please email engagement@waternsw.com.au.

Scan the below QR code to visit the project website.

Project timeline (as at November 2026)

